

JMCC AQUATIC FACILITY BI-WEEKLY UPDATE

June 23, 2017

Progress This Week (Week ending June 23, 2017)

- The roof membrane is 100% complete. We are excited to have rooftop coverage with all the wet weather we have received through the spring.
- Metal Stud Work is underway around the electrical room perimeter.
- Masons are on site starting to lay block in pool equipment room.
- Thermal wall panels installation is ongoing.
- Pool rough-in work continues in the leisure pool area.
- Change room floor slab was poured.



Upcoming Work Next Week (Week ending June 30, 2017)

- Masonry work continues.
- Thermal wall panel installation is ongoing.
- Mechanical and electrical rough-in to start in change room ceiling areas.
- Temporary Lighting being installed for when building is closed in.
- Underground pool rough-in is nearing completion.
- We are excited for feature foundations and pool base slab construction to start!

